

TIME EXTENSION PROPOSAL

Item	Description	Remarks
1 Name of the Work	Improvements and repair works in Parks in ward No.14	
2 Estimate Cost	100.00	
3 Work Code	P-3215	
4 Job Code	014-18-000074	
5 A.S No.	BBMP/EE/PD/AS/21/2017-18, Date:24-11-2017	
6 T.S No	BBMP/CE/DZ/TS/296/2017-18, Date:30-11-2017	
7 Work Order/Agreement No	BBMP/EE/PD/Wo/0018/2017-18, Date:05-01-2018	
8 Tender Premium	S.R	
9 Stipulated Time for completion of Work	180 days	
10 Targeted Monthly progress	-	
11 Progrees Achived Till date	-	
12 Reasons for Delay	ಬೈನಾಲಿಂಗ್ ಫೆನ್ಸಿಂಗ್ ವೈನ್‌ಟಿಂಗ್ ಮತ್ತು ಕರ್ಬ್ ವೈನ್‌ಟಿಂಗ್ ಬಾಕಿ ಇದ್ದ ಕಾರಣ ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಳಿಸಲು 163 ದಿನಗಳು ವಿಳಂಬವಾಗಿರುತ್ತದೆ	
13 Time Extension Requested	163 ದಿನಗಳು	
14 Assistant Executive Engineer's Recommendation	Recommended	
15 Executive Engineer's Recommendation	Time may be extended by lesser period of 163 days. Amount to be 4073/-	
16 Superintending Executive Engineer's Recommendation	(163 x 25)	
17 Chief Engineers Recommendation		
18 Time Extension Granted		
19 Conditions imposed if any		

Asst, Engineer,
Project sub Division

Asst, Executive Engineer,
Project sub Division

Executive Engineer
Project Division

Recommendation of
ee/m' is accepted

ಮುಖ್ಯ ಅಭಿಯಂತರರು
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ದಾಸರಹಳ್ಳಿ ವಲಯ, ಬೆಂಗಳೂರು.